



FFA VMS - MTU INSTALLATION CHECKLIST

Installation/Inspection Date (DD-MM-YYYY)	
Vessel Name	
International Radio Call Sign (IRCS)	
Name of Agent or Owner	
WatchDog Model - Software Version	
Watchdog Serial Number	
WatchDog Vessel Comm Number (Vessel Email Address)	
FFA Registration Seal Serial Number	

Please inspect the MTU unit and provide answers to the following questions by using either the 2" interface or the V-Term :

(Using the Diagnostics in the 2" Interface)

Is the unit powered on (turned on)? If yes Provide date (DD-MM-YY) and time.	
Satellite Signal Strength (0-5)	
GPS PDOP Value	

Please check the following and indicate if OK.

Item	Check For	Comments or Action Taken	OK
Transceiver	Securely Mounted		
	Not exposed to Weather		
	All cables mounted with "drip loop"		
Electrical	Battery -On Load Voltage	9.5v-36v supply	
Antennas	Securely Mounted		
	Clear unobstructed view with easy access for maintenance		
Cabling	Protected Run		
Operation Test	Polling Test- Manual Report- 2" Interface Reads "Comm"		

Please provide details of the person who carried out the above MTU Inspection.

Name: _____

Company Name and Address: _____